CIVIL AIM CONSULTANTS & ENGINEERS
(Building Geo-Tech & Highway Materials Testing Laboratory)

An ISO 9001-2015 Certified Company
NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Name of Work: Improvements to Roads and drains at Muneshwara Nagar and surrounding area in Ward no.05 Jakkur, BBMP, Bangalore.

Name of Client	:	**Executive Engineer,** Byatarayanapura Division, BBMP, Bangalore.
Contractor/Agency	:	**Sri. Umesh N,** Contractor, Bangalore.
Total Cost	:	Rs. 94.62 Lakhs
Date of Inspection	:	23.09.2021
Status of Bill	:	1st and Final bill
In the Presence of	:	(a) **Assistant Engineer (Ward No.05),** BBMP, Bangalore.
	:	(b) **Mr. Yashas,** Engineer M/s Civil Aim Consultant & Engineers, Bangalore.

PMC Report

Sl. No	Description of the Item		Comments / observations
1	Earthwork excavation by manual means for roads, drains & similar works in ordinary soil invoiving , excavated surface leveled & sides neatly dressed , the disposed earth to be levelled neatly	:	Work done up to the billed quantity and Quality is satisfactory
2	Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation mechanically	:	Work done up to the billed quantity and Quality is satisfactory
3	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. with 20mm and down size granite metal coarse aggregates at 0.69	:	Work done up to the billed quantity and Quality is satisfactory
4	Providing T.M.T steel reinforcement for R.C.C workincluding straightening, cutting, bending, hooking, placing in position,lapping and / or welding wherever required, tying with binding	:	Work done up to the billed quantity and Quality is satisfactory

CIVIL AIM CONSULTANTS & ENGINEERS BANGALORE

.01, Satvika Nilaya, Opp. Widia Poorna Prajna School,
maiah layout, Nagasandra, Bangalore - 560 073.
H.No: 9591618639 GST IN:29CNWPD9510K1ZB Email:civilaimconsultants@gmail.com

Scanned by CamScanner

5	Providing and fixing Precast RCC cover slabs of 100 mm thick for drain in cement concrete 1:1.5:3 using graded granite jelly 20mm and down size with steel reinforcement and pointing for joints 1:3 cement mortor including form work, lift charges,curing and concrtee finished surface on both sides etc,and	:	Work done up to the billed quantity and Quality is satisfactory
6	Providing and fixing Precast RCC slab of 250mm thick for Culverts made of Plain/Reinforced Cement Concrete design mix M25 with OPC@340kgs,with 20mm and down size graded granite metal coarse aggregates @0.70cum and	:	Work done up to the billed quantity and Quality is satisfactory
7	Compaction of original ground with maximum of 6 passes of 8 to 10 tonnes power roller including filling in depression occuring during rolling	:	Work done up to the billed quantity and Quality is satisfactory
8	Cement concrete pavement.Construction of un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base with OPC cement or any other type as per clause 1051.2.2 design mix M20/M30 , with 25mm and down size graded granite metal coarse aggregates and fine aggregtes , with superplastisiser @3lts confirming to	:	Work done up to the billed quantity and Quality is satisfactory

CIVIL AIM CONSULTANTS & ENGINEERS BANGALORE

For CIVIL AIM CONSULTANTS & ENGINEER

Prajwal

Authorised Signatory

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-೨೬

Scanned by CamScanner